Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

No. First & Final Bill (For Other Works) Date:

Division: EE (Yelahanka Division – Yelahanka Zone) Sub-Division: Yelahanka Sub-Division

Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.

Name of Work (as per sanctioned estimate): Improvements Roads and Drains at Vikasa Badavane Main and Cross Roads in Kempegowda Ward No-01 of Yelahanka Sub Division.

Reference to Agreement No: BBMP/EE/YNK/EPMT-15/AG/88/2021-22, Date: 25-03-2022

Work order No: BBMP/EE/YNK.D/EPMT-15/W.O/139/2021-22, Date: 25-03-2022

Job Code: 001-22-000006 Budget head: Est. cost: 30.00 lakhs

Name of Contractor and Full Address: Sri.G. Venkate Gowda

Certified that the measurements were taken by me on 06-06-22 and recorded of Pages: 49274 to 49274 of measurement Book No: 4928 and that the work is satisfactorily executed.

Contractor Officer-in-charge of work

Certified that the measurements were verified by me on 8/06/2022 and found correct.

The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Executive Engineer
Asst. Executive Engineer
Sub-Division Office
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

If Memorandum of Payment

1) Total value of work done or supplies made as per account with in
2) Deduct amount to be held in reserve being.....percent Rs.....
3) " Balance
4) Deduct Payments :
   a) Amount of previous payment as in the Office cash Book Voucher No.....Dated.....S.D. No.....
      Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
      Now made recovery of amount creditable to this/other work
      Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the Office Cash Book Voucher No.....dated.....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within

Contractor's Signature

Received Rs..... (In words)

.....

By Cash and by adjustment of Payment as per memorandum

(For use in the Office)

Witnesses:

1.
2.

Dated.....Signature of Contractor

Stamp

Paid by me by cheque

No.....Dated.....

Cash Rs.....Dated.....

Executive Engineer

Initials of Officer making payment

Sl. No.	Description of work	Unit	Schedule-B Quantity	Measurement							Rem
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3) (KPWD SR 2018-19, Page No.27, Item No.5.33)	Sqm	891.00			891.00	97.16	86569.56	891.00	86569.56	
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 (KPWD SR 2018-19, Page No.143, Item No.19.1)	Cum	266.40			256.33	180.54	46277.64	256.33	46277.64	
3	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 (KPWD SR 2018-19, Page No.13, Item No.4.6)	Cum	18.00			18.00	5017.41	90313.38	18.00	90313.38	
4	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge Data Rate	Sqm	99.00			99.00	2040.20	201979.80	99.00	201979.80	
5	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. MORTH Specification No.301 (KPWD SR 2018-19, Page No.143, Item No.19.14)	Cum	105.23			97.78	48.42	4734.27	97.78	4734.27	
6	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. MORTH / Chapter 3 (KPWD SR 2018-19, Page No.147, Item No.19.64)	Sqm	175.00			175.00	5.55	971.25	175.00	971.25	

Sl. No.	Description of work	Unit	Quantity	Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	Ref
12	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. Clause 503 of MORTH V revision (KPWD SR 2018-19, Page No.158, Item No.21.7)	Sqm	2600.00			2599.84	11.10	28858.17	2599.84	28858.17	
13	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. – do – using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (KPWD SR 2018-19, Page No.162, Item No.21.78.12)	Cum	104.00			103.99	8705.98	905364.46	103.99	905364.46	
14	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 (KPWD SR 2018-19, Page No.182, Item No.24.15)	Sqm	130.00			126.66	396.99	50282.75	126.66	50282.75	
								2329546.00		2329546.00	
	Sub Total Amount							279546.00		279546.00	
	Add 12.0% towards GST Charges							2609092.00		2609092.00	
	Grand Total Amount										

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore